

**8.1.8 GNHTSF Construction and Commissioning Timeline**

Works Name	Duration (Days)	Start	Finish	Nov-24	Dec-24
GNH In-Pit TSF Preparation	5	1/11/2024	5/11/2024	█	
Install GNH In-Pit TSF Infrastructure	3	1/11/2024	5/11/2024	█	
Construct Pipeline Bunding	5	6/11/2024	11/11/2024	█	
Install Tailings Pipeline	3	11/11/2024	14/11/2024	█	
Install Anchor points	5	15/11/2024	20/11/2024	█	
Install Tailings and Decant Return Pumps	2	21/11/2024	23/11/2024	█	
Install Pipeline Telemetry	2	24/11/2024	26/11/2024	█	
Commission GNH In-Pit TSF	2	27/11/2024	29/12/2025	█	
Commission Pipelines	2	30/11/2024	2/12/2024		█
Commission Telemetry	2	2/12/2024	2/12/2024		█
Commence time Limited Operations					