

Attachment 3A – Bluebird Paste Plant Construction and Commissioning Schedule

Works Name	Duration (Days)	Start	Finish	Nov-24	Dec-24	Jan-25
Paste Plant Earthworks	10	1/11/2024	10/11/2024	[Green bar]		
Prepare Pipeline Corridor	7	1/11/2024	7/11/2024	[Green bar]		
Prepare Paste Plant Hardstand	5	7/11/2024	12/11/2024	[Green bar]		
Prepare Tailings Storage Hardstand	5	12/11/2024	17/11/2024	[Green bar]		
Install Tailings Storage Hardstand	5	17/11/2024	22/11/2024	[Green bar]		
Paste Plant Construction	7	22/11/2024	28/11/2024	[Green bar]		
Install foundations and bunding	10	28/11/2024	8/12/2024	[Green bar]		
Install paste plant infrastructure	10	8/12/2024	18/12/2024	[Green bar]		
Commission paste plant	7	18/12/2024	25/12/2024	[Green bar]		
Commission Pipeline Infrastructure	7	25/12/2024	25/12/2024	[Green bar]		
Commission Paste Plant	7	25/12/2024	25/12/2024	[Green bar]		
Project Completion	0			[Green bar]		